



April 25, 2017

To: Residents on CSAH 11 from CSAH 4 to CSAH 3
Residents on CSAH 16 from Little Whitefish Drive to CSAH 66

Re: SAP 018-611-026 (CSAH 11)
SAP 018-616-019 (CSAH 16)
Construction Update

The Crow Wing County Highway Department has entered into a contract with Anderson Brothers Construction for bituminous surfacing on County State Aid Highway (CSAH) 11 and CSAH 16. The tentative construction schedule is shown on the reverse side of this page and is subject to variability based on weather, road restrictions, and other factors. Traffic will be controlled with flaggers and a pilot car as needed. Expect delays and use caution while traveling through the construction zone.

After completion of paving and shouldering operations, new crash tested mailbox supports approved by the Commissioner of Transportation and the Postmaster General will be installed to replace existing non-swing away mailbox supports. The Contractor will install the existing mailbox on the new support. The existing support will be left near your entrance. Your cooperation is appreciated. Should you have any questions, please contact us at the number listed below.

Please visit the Crow Wing County website at <http://www.crowwing.us/index.aspx?nid=149> for further construction information.

Sincerely,

Mark Melby
Engineering Coordinator

cc: Anderson Brothers Construction (218-829-1768)
Paul Thiede, District 2 County Commissioner
City of Breezy Point
City of Crosslake
Ideal Township
Pelican Township
Pequot Lakes Post Office
Crosslake Post Office

Timothy V. Bray, P.E. County Engineer
Robert Hall, P.E. Assistant County Engineer
Highway Department
16589 County Road 142
Brainerd, MN 56401

Our Vision: Being Minnesota's favorite place.
Our Mission: Serve well. Deliver value. Drive results.
Our Values: Be responsible. Treat people right. Build a better future.

Office: (218) 824-1110
Fax: (218) 824-1111
www.crowwing.us

Activity ID	Predecessors	Successors	Activity Name	Original Duration	Remaining Duration	Schedule % Complete	Start	Finish	Total Float	May 2017							June 2017				July 2017				August 2017				September 2017								
										30	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24						
Crow Wing County CSAH 11 & CSAH 16				28	28	0%	01-May-17	09-Jun-17	0	09-Jun-17, Crow Wing County CSAH 11 & CSAH 16																											
Project Milestones				28	28	0%	01-May-17	09-Jun-17	0	09-Jun-17, Project Milestones																											
A1000		A1020, A1010	Project Start	0	0	0%	01-May-17		0	Project Start																											
A1010	A1050, A1060		Project Finish	0	0	0%		09-Jun-17	0	Project Finish																											
CSAH 11				28	28	0%	01-May-17	09-Jun-17	0	09-Jun-17, CSAH 11																											
A1020	A1000	A1030	Traffic Control	1	1	0%	01-May-17	01-May-17	0	Traffic Control																											
A1030	A1020	A1040, A1060	Removal Concrete Curb & Gutter	2	2	0%	02-May-17	03-May-17	0	Removal Concrete Curb & Gutter																											
A1040	A1030	A1060	Install Structure	1	1	0%	04-May-17	04-May-17	0	Install Structure																											
A1050	A1030	A1010	Concrete Curb and Gutter & Casting Replacement	3	3	0%	04-May-17	08-May-17	22	Concrete Curb and Gutter & Casting Replacement																											
A1060	A1040	A1070	Reclaim Bituminous Pavement	1	1	0%	05-May-17	05-May-17	0	Reclaim Bituminous Pavement																											
A1070	A1060	A1080	Construct Turnlane/Bypass Lanes and Subgrade Prep	2	2	0%	08-May-17	09-May-17	0	Construct Turnlane/Bypass Lanes and Subgrade Prep																											
A1080	A1070	A1100, A1170	Curb & Gutter at Weaver Point Road	2	2	0%	10-May-17	11-May-17	0	Curb & Gutter at Weaver Point Road																											
A1090	A1000	A1010	Remove and Replace Guardrail	1	1	0%	01-May-17	01-May-17	27	Remove and Replace Guardrail																											
A1100	A1080	A1120	Mill Bituminous Pavement	1	1	0%	12-May-17	12-May-17	8	Mill Bituminous Pavement																											
A1110	A1080	A1120, A1170	Bituminous Base Course at Turnlanes and Reclaim Section	1	1	0%	12-May-17	12-May-17	0	Bituminous Base Course at Turnlanes and Reclaim Section																											
A1120	A1100, A1110	A1130	Bituminous Leveling Course	2	2	0%	15-May-17	16-May-17	8	Bituminous Leveling Course																											
A1130	A1120	A1140	Bituminous Wear Course	3	3	0%	17-May-17	19-May-17	8	Bituminous Wear Course																											
A1140	A1130	A1150	Aggregate Shouldering	1	1	0%	22-May-17	22-May-17	8	Aggregate Shouldering																											
A1150	A1140	A1160	Mailbox Supports	3	3	0%	23-May-17	25-May-17	8	Mailbox Supports																											
A1160	A1150	A1010	Install Signage	1	1	0%	30-May-17	30-May-17	8	Install Signage																											
A1170	A1290	A1010	Pavement Marking	1	1	0%	09-Jun-17	09-Jun-17	0	Pavement Marking																											
CSAH 16				27	27	0%	01-May-17	08-Jun-17	0	08-Jun-17, CSAH 16																											
A1180	A1000	A1190	Traffic Control	1	1	0%	01-May-17	01-May-17	9	Traffic Control																											
A1190	A1180, A1110	A1200	Remove Bituminous Pavement at Bridge Approaches	1	1	0%	15-May-17	15-May-17	0	Remove Bituminous Pavement at Bridge Approaches																											
A1200	A1190	A1210	Subgrade Prep	1	1	0%	16-May-17	16-May-17	0	Subgrade Prep																											
A1210	A1200	A1220	Pave Base Course at Bridge Approaches	1	1	0%	17-May-17	17-May-17	0	Pave Base Course at Bridge Approaches																											
A1220	A1210	A1230	Remove Bituminous at Bridge Deck	1	1	0%	18-May-17	18-May-17	0	Remove Bituminous at Bridge Deck																											
A1230	A1220	A1240	Concrete Repairs	4	4	0%	19-May-17	24-May-17	0	Concrete Repairs																											
A1240	A1230	A1250	Waterproof Bridge Deck and Pave Base Course	1	1	0%	25-May-17	25-May-17	0	Waterproof Bridge Deck and Pave Base Course																											
A1250	A1240	A1260	Paver Leveling	2	2	0%	30-May-17	31-May-17	0	Paver Leveling																											
A1260	A1250	A1270	Bituminous Wear Course	3	3	0%	01-Jun-17	05-Jun-17	0	Bituminous Wear Course																											
A1270	A1260	A1280	Aggregate Shouldering	1	1	0%	06-Jun-17	06-Jun-17	0	Aggregate Shouldering																											
A1280	A1270	A1290	Mailbox Supports	1	1	0%	07-Jun-17	07-Jun-17	0	Mailbox Supports																											
A1290	A1280	A1170	Pavement Markings	1	1	0%	08-Jun-17	08-Jun-17	0	Pavement Markings																											

█ Actual Work
 █ Critical Remaining Work
 ▾ Summary
█ Remaining Work
 ◆ Milestone